

Document ID: FAT-SAT-MTX4500-v1.0

Equipment: LEO Maritime VSAT Terminal (Model MTX-4500)

Prepared by: Joonha Lee, Engineering Documentation Services

Date: 2026-07-09

Type: Sample portfolio document (anonymized)

1. Document Control

Version	Date	Author	Change
1.0	2026-07-09	J. Lee	Initial sample for portfolio

2. Scope

This checklist covers Factory Acceptance Test (FAT) at supplier facility and Site Acceptance Test (SAT) on vessel or designated site. It is intended for commissioning engineers, QA, and customer witnesses.

In scope: Antenna assembly, modem, power, network, pointing, link stability, documentation handover.

Out of scope: Satellite operator NOC provisioning (separate operator checklist).

3. Roles

Role	Responsibility
Supplier lead	Execute tests, record results
Customer witness	Observe critical tests, sign acceptance
Vessel electrician	Power distribution support (SAT)

4. FAT Checklist — Factory

ID	Test item	Method / criterion	Result	Pass/Fail	Notes
F-01	Visual inspection	No mechanical damage; labels		☐ Pass ☐ Fail	

		correct			
F-02	Power-on self-test	All LEDs per startup sequence		☐ Pass ☐ Fail	
F-03	Input voltage range	22–30 VDC bench supply		☐ Pass ☐ Fail	Record min/max
F-04	Modem firmware version	Match release note		☐ Pass ☐ Fail	Ver: _____
F-05	Antenna pointing simulation	Pointing algo completes <3 min		☐ Pass ☐ Fail	Lab simulator
F-06	Link establishment	Lock + data session 30 min		☐ Pass ☐ Fail	
F-07	Throughput test	$\geq$ contracted Mbps down/up		☐ Pass ☐ Fail	
F-08	Alarm reporting	Inject fault; NMS receives alarm		☐ Pass ☐ Fail	
F-09	Documentation package	Manual, drawings, certs complete		☐ Pass ☐ Fail	
F-10	Spare parts kit	Per BOM		☐ Pass ☐ Fail	

FAT overall: ☐ Accept ☐ Reject — Signature: _____ Date: _____

5. SAT Checklist — Site / Vessel

ID	Test item	Method / criterion	Result	Pass/Fail	Notes
S-01	Mechanical installation	Mount, cable routing per drawing		☐ Pass ☐ Fail	
S-02	Ground resistance	Radome base <1 Ω		☐ Pass ☐ Fail	Measured: ____ Ω
S-03	DC supply at terminal	22–30 V under steady load		☐ Pass ☐ Fail	
S-04	**Power dip under load step**	Min voltage ≥ 22 V during engine/load step		☐ Pass ☐ Fail	*Added after RCA lesson*
S-05	Initial satellite acquisition	Lock within spec time		☐ Pass ☐ Fail	
S-06	4 h link stability	No unplanned dropouts		☐ Pass ☐ Fail	
S-07	48 h link stability (optional)	Customer witness if required		☐ Pass ☐ Fail	
S-08	Crew training	Basic ops + alarm response		☐ Pass ☐ Fail	
S-09	As-built configuration record	Serials, IP, firmware logged		☐ Pass ☐ Fail	
S-10	Evidence	Logs,		☐ Pass ☐ Fail	

	pack delivered	photos, signed checklist		Fail	
--	-----------------------	---------------------------------	--	-------------	--

SAT overall: ☐ Accept ☐ Reject — **Signature:** _____ **Date:** _____

6. Defect Log

Defect ID	FAT/SAT	Description	Severity	Disposition	Closed

7. Acceptance Sign-off

Party	Name	Signature	Date
Supplier			
Customer			

***Portfolio sample. For client delivery, export to Word via Office COM or use
`freelance/templates/FAT\_SAT\_Checklist\_Template.md`.***